

BPA Broening Highway Update

- Work Underway:
 - New water line installation
 - Installation of rails under the CSX rail bridge
 - Sidewalk replacements
- Work to begin:
 - Fine grading of roadway sections for concrete next week
 - Roadway forming and concrete pouring to start week of 4/6
 - Tie-ins to new water main during off-peak hours in early April
 - Base repairs to upper section end of March
 - Paving of upper section in early May
- On-going:
 - Pave Keith Ave and SMT gate transitions this weekend pending asphalt availability
 - Re-stripe completed section as weather and surface temperatures permit

The estimated completion date of the Broening Highway road project is October 2015.